


Exhibit G

The Howard Hughes Corporation

an affiliate of General Growth Properties, Inc.



February 3, 2009

INVOICE CORRECTION / RETURN NOTICE

The following invoice(s) have been returned to you for one of the reasons listed below. Please make corrections as noted and return the corrected invoice for payment. If an invoice has been adjusted, the adjustment is noted below. If you have any questions, please call Summerlin Contract Administration at (702) 791-4479.

Vendor Name: REGENCY DESIGN & LANDSCAPING, INC**Invoice Number: 7781A****Invoice Date: 08/08/07****Agreement Number: 18400458****Original Invoice Amount: \$ 95,502.83****Amount Paid: \$ - ZERO-****COPY**☐ Reimbursable expenses not supported by back-up☐ Invoice exceeds contracted amount☐ Required agreement information not listed☐ No lien releases submitted☐ Other:**This invoice has been adjusted for several reasons:**

1. \$89,148.47 of this invoice amount was paid in August 2007.
2. The balance of this invoice \$6,354.36 is being returned unpaid. The amount due to The Howard Hughes Corporation related to costs associated with Southern Nevada Health District violation # SW08-1570/G7 will be reduced by the amount of this adjustment. Other Regency invoices are being returned to you under separate cover. See attached worksheet for a list of all invoices being returned in relation to this issue. The balance of the contract noted above has been reduced in connection with this invoice rejection.

Thank you,

Summerlin Contract Administration

Cc: Glenn Lowrimore

Regency Design & Landscaping, Inc.



3172 N. Rainbow Blvd. • PMB 223 • Las Vegas, NV 89108
Phone 656-8759 • Cell 210-9000 • Fax 395-7268
License #'s • 50138 B-2 • 48776 C-5 • 48775 C-10

The Howard Hughes Corporation
Summerlin
10000 West Charleston Blvd., Suite 200
Las Vegas, NV 89135

Attn: Jesse Del Quadro

Job Name: V. 18 Granite Ridge Phase 5 BCD Streetscape
Contract Agreement Number: 18400458

Date: August 8, 2007
Invoice Number: 7781 *A*

DESCRIPTION	AMOUNT
Original Contract Amount	\$1,005,720.00
Change Orders Through 001	\$ 127,006.00
Total Contract Value	\$1,132,726.00
61% Complete	
Amount Being Billed:	\$106,114.26
Retention Amount:	(\$ 10,611.43)

Total Amount Due On This Invoice: \$95,502.83

Pd as 7781 8/8/07

(89,148.41)

Thank you, for choosing Regency Design & Landscaping, Inc.

6,354.36

Bae

DO NOT PAY
Re:
SW08-1570/G

Regency Design & Landscaping, Inc.

Invoice

P.O. Box 35768

Las Vegas, NV 89133-5768

License #'s: 50138, 48775, 487776

702-656-8759 Office - 702-395-7268 Fax

Date	Invoice #
8/8/2007	7781A

Bill To
The Howard Hughes Corporation Summerlin 10000 W. Charleston, Suite 200 Las Vegas, NV 89135

This invoice was received in July 2008.
It is billing for the amount related to 9/0#001 which was not executed at the time the original invoice was presented. THHC paid 89,148.47 at that time.

P.O. No.	Terms	Project
18400458	Net 30	V. 18 Granite Ridge ...

Item	Description	Est Amt	Prior Amt	Prior %	Qty	Rate	Curr %	Total %	Amount
	V. 18 Granite Ridge Drive Phase 5 BCD Streetscape	0.00				0.00			0.00
Irrigation	Irrigation	207442.00	186697.80	90.00%	0.08	207,442.00	8.00%	98.00%	16,595.36
Planting	Planting	225934.00	135560.40	60.00%	0.2	225,934.00	20.00%	80.00%	45,186.80
Rock	Rock	352717.00	42,326.04	12.00%	0.1	352,717.00	10.00%	22.00%	35,271.70
Traffic C...	Traffic Control	20,000.00	13,000.00	65.00%	0.1	20,000.00	10.00%	75.00%	2,000.00
Change ...	Upgrades and Additions Phase 1	70,604.00	35,302.00	50.00%	0.1	70,604.00	10.00%	60.00%	7,060.40
	----- CHANGE ORDER -----								
	July 9, 2007								
	> Added 1 Change Order. (+\$70,604.00)								
	> Added 1 Change Order. (+\$56,402.00)								
	Total change to estimate +\$127,006.00								
Retention	Retention				-0.1	106,114.26			-10611.43

Contract Number 18400458

7,060.40 x

10.00%

706.04%

6,354.36%

Total

\$95,502.83

Payments/Credits

\$-89,148.47

Balance Due

\$6,354.36